

Risk Assessment

Moving Ladders and Bulky Equipment								
Venue	Buxton Opera House							
Department	GENERAL	Category	General					
RA Reference	BUXOPGEN0041	Review	12 months					
Date of RA/review	12/07/2023	Next review	12/07/2024					
Assessor/Reviewer	Jmorgan							
People at risk (estimated numbers of people at risk)								
Employees	11-50	Contractors	6-10					
Visitors	0	Members of the Public	0					
Production staff	11-50	Others	0					
Client employees	1-5	Students	0					

Activity

The movement of ladders, and other potentially bulky equipment around the venue (either via Manual Handling, or via the use of mechanical means).

Any other relevant information

Hazard	Risk	Control measures	Risk Rating		Risk Rating		Risk Rating		Risk Rating		Risk Rating		Risk Rating		Risk Rating		Risk Rating		Risk Rating		Risk Rating		Risk Rating		Risk Rating	ating	Actions	Revised		RR
			L	S	RR		L	S	RR																					
Contact with electricity	Staff may be injured suffering electric shock or possible electrocution due to the load they are carrying, such as long ladders, coming into contact with live electricity.	 Awareness of electrical hazards in and around the building Awareness of the load and its length and potential for coming into contact with any electrical hazards 	2	4	8																									
Manual Handling of large and awkward loads	Staff may suffer sprains to muscles and ligaments whilst lifting and carrying heavy and awkward loads such as long ladders or other equipment.	 Manual handling training for all relevant staff with regular refresher training Staff supervised and reminded that they must be aware of their own capabilities and not carry more than they can manage 	2	4	8																									

Page 1 reference BUXOPGEN0041

		3: Team lifting for long ladders and other awkward and bulky equipment4: Oads broken down into manageable weights and sizes					
Pre-existing injuries or medical conditions	Staff may aggravate pre-existing injuries when lifting and carrying ladders and equipment.	 Supervisors aware of and take account of pre existing injuries when allocating manual handling tasks to staff members. Staff are advised to notify BOH of pre existing medical conditions where these may be affected by their work. 	1	4	4		
Sharp edges on the load being carried	Staff may suffer cuts from sharp edges on packing or straps of ladders or other equipment.	Load inspected before handling to identify any sharp edges or if strapping may cause injury PPE such as suitable gloves issued where appropriate	1	4	4		
Slips, Trips and Falls when carrying large or awkward loads	Potential for injury resulting from slips, trips and falls when carrying loads, due to unsuitable surfaces or obstructions in walkways and other travel areas.	 Correct PPE (Reinforced toe safety boots and proprietary gloves) to be worn during Manual Handling tasks. All personnel will have been trained in correct manual handling techniques Ensure walkways and travel areas are clear of obstructions before commencing a lifting or carrying operation, and at all points during the Fit up/ Get out phases of the Production. Any temporary cables or equipment such as work lamps are to be installed or run in such a way as to not pose a trip hazard (e.g. run away from walkways or securely taped down). 	2	4	8		
Unwanted contact or collision with persons or equipment	Staff may injure other people whilst carrying items around the building or damage equipment.	 Equipment moved when the area is clear of people whenever possible Communication with other personnel to warn them that movement of equipment is being conducted Buddy system with a look out and guide when visibility is restricted due to the load or route 	2	3	6		

Page 1 reference BUXOPGEN0041