

Risk Assessment

| Road | | | | | | | | | |
|--|--------------------|-----------------------|------------------|--|--|--|--|--|--|
| Venue | Buxton Opera House | | | | | | | | |
| Department | Technical | Category | Get In / Get Out | | | | | | |
| RA Reference | BUXOPTECH0001 | Review | 12 months | | | | | | |
| Date of RA/review | 27/06/2023 | Next review | 27/06/2024 | | | | | | |
| Assessor/Reviewer | morgan | | | | | | | | |
| People at risk (estimated numbers of people at risk) | | | | | | | | | |
| Employees | 11-50 | Contractors | 6-10 | | | | | | |
| Visitors | 0 | Members of the Public | 1-49 | | | | | | |
| Production staff | 0 | Others | 0 | | | | | | |
| Client employees | 6-10 | Students | 1-5 | | | | | | |

Activity

Geting Equipment and Scenery into and Out of the venue

Any other relevant information

| Hazard | Risk | Control measures | Risk Rating | | Risk Rating | | Risk Rating | | Risk Rating | | Risk Rating | | Risk Rating | | Risk Rating | | Risk Rating | | Risk Rating | | Risk Rating | | Risk Rating | Risk Rating | Risk Rating | Rating | Actions | Re | Revised RR | |
|--|---|--|-------------|---|-------------|--|-------------|---|-------------|--|-------------|--|-------------|--|-------------|--|-------------|--|-------------|--|-------------|--|-------------|-------------|-------------|--------|---------|----|------------|--|
| | | | L | S | RR | | L | S | RR | | | | | | | | | | | | | | | | | | | | | |
| Adverse Weather conditions | Equipment, Scenery or footing becoming slippery | PPE gloves to be worn PPE to be provided jackets footwear as appropriate | 2 | 1 | 2 | | | | | | | | | | | | | | | | | | | | | | | | | |
| Fall from height | Injury related to falls from rear of vehicle | Staff instructed not to climb but to use ramp on higher vehicles Require touring production staff to pass down higher items and to provide a ramp where ever possible | 1 | 3 | 3 | | | | | | | | | | | | | | | | | | | | | | | | | |
| Manual handling of long scenic items into the theatre from larger trailers | Injury to Back from incorrect lifting, injury to legs and feet from dropped items | Manual handling training given to all staff involved in get ins and get outs PPE steel toe cap boots must be worn in these areas of activity | 1 | 3 | 3 | | | | | | | | | | | | | | | | | | | | | | | | | |

Page 1 reference BUXOPTECH0001

| | | If possible avoid moving items during gusty periods | | | | | |
|------------------------------|--|---|---|---|---|--|--|
| Slips Trips and Fall | injury from falling or colision | Ensure good house keeping Maintain good access routes First aiders to be on hand | 1 | 2 | 2 | | |
| Vehicle Pedestrian Impact | Injuries related to collision with passing traffic | PPE high viz jackets of correct age and compliance to be worn in all street working activities Area of work to be clearly marked with retro reflecting cones If the work is of any duration chapter 8 signing and guarding must be used Pavement to be barriered off and signs placed out asking pedestians to use alternative route If the work is of a long duration or size a road closure order should be applied for where practicable | 1 | 4 | 4 | | |

Page 1 reference BUXOPTECH0001