

## **Risk Assessment**

Loading Counterweight Frames								
Venue	Buxton Opera House							
Department	Technical	Category	Technical					
RA Reference	BUXOPTECH0038	Review	12 months					
Date of RA/review	12/07/2023	Next review	12/07/2024					
Assessor/Reviewer	morgan							
People at risk (estimated numbers of people at risk)								
Employees	6-10	Contractors	0					
Visitors	0	Members of the Public	0					
Production staff	6-10	Others	0					
Client employees	6-10	Students	0					

## Activity

Loading Counterweight cradles

## Any other relevant information

Hazard	Risk	Control measures	Risk Rating		Risk Rating		Risk Rating		Risk Rating		Risk Rating		Risk Rating		Risk Rating		Risk Rating	Risk Rating		Risk Rating		Risk Rating		ing	Actions	Revised RR		
			L	S	RR		L	S	RR																			
Dropping weight from Loading gallery	stage weights falling from height can result in potentially fatal injury	<ol> <li>Safe systems of work in place for loading counterweight cradles</li> <li>Staff trained in manual handling</li> <li>Barrier systems to prevent weight entering on to stage</li> </ol>	2	5	10																							
Fatigue from loading and unloading weights	Fatigue increases the risk of a hazardous event occurring, leading to potential injury to the operative or others in the vicinity.	Safe systems of work in place for loading counterweight cradles     Trained staff     Staff rotation and breaks where necessary	2	4	8																							
Leaning in to counterweight	POtential for falls from height, fall of items from height, or	Safe systems of work in place for loading counterweight cradles	1	5	5																							

Page 1 reference BUXOPTECH0038

system when adding or removing weights.	becoming trapped within the cradle assembly.	<ul><li>2: Trained staff</li><li>3: PPE work positioning harness if required</li><li>4: Suitable and sufficient barrier in place to prevent accidental entry to the cradle assembly</li></ul>					
Manual Handling - overreaching with counterweights	Potential for musculoskeletal injury due to use of incorrect Manual Handling techniques.	<ol> <li>Safe systems of work in place for loading of counterweight cradles</li> <li>All staff are trained in correct manual handling techniques</li> </ol>	1	4	4		
Noise - weights banging together	POtential for hearing damage cused by excessive and repetitive noise of weights banging together.	<ol> <li>Safe systems of work in place for loading counterweight cradles</li> <li>PPE hearing protection available where required</li> <li>Weights are placed on top of each other carefully to prevent injury and limit noise</li> </ol>	1	4	4		
Safety brakes fail on cradle during loading/ unloading.	Potential for crush, entanglement or impact injuries to the loader or those below.	<ol> <li>Safe systems of work in place for loading counterweight cradles</li> <li>Trained staff</li> <li>Annual inspection of counter weight systems LOLER</li> <li>Monthly in house inspections of counterweight system</li> <li>Manufactures guidelines on weight limit for brakes and rope locks</li> <li>Annual audit of LOLER inspection by a third party consultancy</li> </ol>	1	5	5		
Temperature	Overheating whilst loading/ unloading counterweights during periods of hot weather.	1: Safe systems of work for loading counterweight cradles 2: Trained staff 3: Staff rotation and breaks where necessary 4: Water and fans provided	2	4	8		
Unplanned movement of counterweight cradle.	Potential for trap/ crush injury due to unplanned movement of counterweight frames.	Safe systems of work for loading counterweight cradles     Trained staff     Communication between fly person and loader cradles to remain stationary during loading	1	4	4		

Page 1 reference BUXOPTECH0038