

Risk Assessment

Young Company Workshops on Stage									
Venue	Buxton Opera House								
Department	Technical	Category	Technical						
RA Reference	BUXOPTECH0016	Review	12 months						
Date of RA/review	27/06/2023	Next review	27/06/2024						
Assessor/Reviewer	Jmorgan								
People at risk (estimated numbers of people at risk)									
Employees	0	Contractors	0						
Visitors	11-50	Members of the Public	0						
Production staff	11-50	Others	0						
Client employees	0	Students	11-50						
Activity									
Young Company Students using the stage as a rehearsal/Workshop area									
Any other relevant information									
Technical risk assessment for young company on stage									
Hazard	Risk	Control measures	Risk Rating			Actions	Revised RR		
			L	S	RR		L	S	RR
Crush injury/blunt injury to head or torso	Ladders or steel deck falling	1: Ladders and steel deck to be tied or chained off	1	4	4				
Injury to head neck or limbs from fall from height	Fall from Height Front edge of stage	1: Tensa barrier to donote front edge clearly	1	2	2				
Trip/Fall from Height	Get In lift at top level leaving a potential fall into the well	1: Lift to be set at lower level while young company on stage 2: Clear labeling to be put up	2	3	6				